

Pay on Foot Parking Installation

ID	Task Name	Duration	Start	Finish	Predecessors	Resource Names	22 Mar '10							
							S	T	F	M	T	S	W	S
1	Pay On Foot Conversion	12.67 days	Mon 15/03/10	Thu 01/04/10			[Gantt bar from Mon 15/03/10 to Thu 01/04/10]							
2	Civil & Electrical Contractors appointment	1 day	Mon 15/03/10	Tue 16/03/10			[Gantt bar from Mon 15/03/10 to Tue 16/03/10]							
3	Civils works	8.89 days	Tue 16/03/10	Mon 29/03/10		Contractors	[Gantt bar from Tue 16/03/10 to Mon 29/03/10]							
4	Civil work - Reticulation to Pay Stations and Lanes	2 wks	Tue 16/03/10	Mon 29/03/10		2	[Gantt bar from Tue 16/03/10 to Mon 29/03/10]							
5	Stop Paid Parking	1 day	Tue 16/03/10	Wed 17/03/10		2	[Gantt bar from Tue 16/03/10 to Wed 17/03/10]							
6	Removal of Cashier Booths and reticulation within lanes	2 wks	Tue 16/03/10	Mon 29/03/10		2	[Gantt bar from Tue 16/03/10 to Mon 29/03/10]							
7	Concrete Lanes for loops x 8	2 wks	Tue 16/03/10	Mon 29/03/10		2	[Gantt bar from Tue 16/03/10 to Mon 29/03/10]							
8	Installation of cable route	4.44 days	Tue 16/03/10	Tue 23/03/10		Contractors	[Gantt bar from Tue 16/03/10 to Tue 23/03/10]							
9	Installation of cable route -	1 wk	Tue 16/03/10	Tue 23/03/10		2	[Gantt bar from Tue 16/03/10 to Tue 23/03/10]							
10	Installation of Power Points	3 days	Tue 23/03/10	Fri 26/03/10		Contractors	[Gantt bar from Tue 23/03/10 to Fri 26/03/10]							
11	Installation of Power Points -	3 days	Tue 23/03/10	Fri 26/03/10		9	[Gantt bar from Tue 23/03/10 to Fri 26/03/10]							
12	Installation of Data & Intercom Cabling -	2 days	Tue 23/03/10	Thu 25/03/10		Zeag,Contractors	[Gantt bar from Tue 23/03/10 to Thu 25/03/10]							
13	Installation of Data & Intercom Cabling -	2 days	Tue 23/03/10	Thu 25/03/10		9	[Gantt bar from Tue 23/03/10 to Thu 25/03/10]							
14	Installation of Control Room	4 days	Fri 19/03/10	Thu 25/03/10		Zeag	[Gantt bar from Fri 19/03/10 to Thu 25/03/10]							
15	Installation of Control Room Equipment -	4 days	Fri 19/03/10	Thu 25/03/10			[Gantt bar from Fri 19/03/10 to Thu 25/03/10]							
16	Installation of Paystations	1 day	Tue 23/03/10	Wed 24/03/10		Zeag	[Gantt bar from Tue 23/03/10 to Wed 24/03/10]							
17	Install 2 x Paystations	1 day	Tue 23/03/10	Wed 24/03/10			[Gantt bar from Tue 23/03/10 to Wed 24/03/10]							
18	Removal of PAE Equipment & Installation of Exit Lane Equipment	1 day	Wed 24/03/10	Thu 25/03/10		Zeag	[Gantt bar from Wed 24/03/10 to Thu 25/03/10]							
19	2 x Exit Lanes	1 day	Wed 24/03/10	Thu 25/03/10		17	[Gantt bar from Wed 24/03/10 to Thu 25/03/10]							
20	Removal of PAE Equipment & Installation of Entry Lane Equipment	1 day	Fri 26/03/10	Sun 28/03/10		Zeag	[Gantt bar from Fri 26/03/10 to Sun 28/03/10]							
21	2 x Entry lanes	1 day	Fri 26/03/10	Sun 28/03/10		19	[Gantt bar from Fri 26/03/10 to Sun 28/03/10]							
22	Start Pay on Foot Parking	2 days	Tue 30/03/10	Thu 01/04/10			[Gantt bar from Tue 30/03/10 to Thu 01/04/10]							
23	Tenant Parking	10.44 days	Tue 16/03/10	Tue 30/03/10		Zeag,Contractors	[Gantt bar from Tue 16/03/10 to Tue 30/03/10]							
24	Close tenant Parking Lanes	1 day	Tue 16/03/10	Wed 17/03/10		2	[Gantt bar from Tue 16/03/10 to Wed 17/03/10]							
25	Uplift Paving and concrete for loops x 4	1 wk	Tue 16/03/10	Tue 23/03/10		2	[Gantt bar from Tue 16/03/10 to Tue 23/03/10]							
26	Refurbish Barriers	1 wk	Tue 16/03/10	Tue 23/03/10		2	[Gantt bar from Tue 16/03/10 to Tue 23/03/10]							
27	Upgrade and Replace Sofcon Server	5 days	Tue 23/03/10	Mon 29/03/10		26	[Gantt bar from Tue 23/03/10 to Mon 29/03/10]							
28	Open Tenant Parking Lanes	1 day	Mon 29/03/10	Tue 30/03/10		27	[Gantt bar from Mon 29/03/10 to Tue 30/03/10]							
29	Marketing Campaign	19.67 days	Thu 04/03/10	Fri 02/04/10		Parking Strategies &	[Gantt bar from Thu 04/03/10 to Fri 02/04/10]							
30	Media and communication Strategy tabled	1 day	Thu 04/03/10	Fri 05/03/10			[Gantt bar from Thu 04/03/10 to Fri 05/03/10]							
31	Printwork to Printers	2 days	Fri 05/03/10	Tue 09/03/10		30	[Gantt bar from Fri 05/03/10 to Tue 09/03/10]							
32	Begin communication to Parkers & Tenants	15 days	Tue 09/03/10	Wed 31/03/10		31	[Gantt bar from Tue 09/03/10 to Wed 31/03/10]							
33	Allocation of Strategic Staff to Key Positions	1 wk	Sun 28/03/10	Fri 02/04/10		21	[Gantt bar from Sun 28/03/10 to Fri 02/04/10]							

Project: 12_4914_TFrev5.3 Pro

Date: Mon 15/03/10

Task Progress Summary External Tasks Deadline
 Split Milestone Project Summary External Milestone

Done By:
Project Administrator
Cell: +27 (0) 83 654 9086
Tel: +27 (0) 11 794 4525
Fax: +27 (0) 86 655 1203
E-mail: projects@zeag.co.za